

Customer Name:	<u>Juan dela Cruz</u>	Date:	<u>Aug 10, 2025</u>
Vehicle:	<u>Toyota Vios 2022 (Silver)</u>	Plate Number:	<u>ABC 1234</u>
Headlight Setup:	<u>Bi-LED 3.0" Projector + Shroud</u>	Installer Name:	<u>Carlo Santos</u>

AFTER INSTALLATION

CHECKLIST ITEM	CHECK	NOTES
Low Beam Functioning	☒	Test note for item #1
High Beam Functioning	☒	
Left Turn Signal Functioning	☒	
Right Turn Signal Functioning	☒	Test note for item #4
Parking Lights Functioning	☒	
DRL Functioning (if equipped)	☒	
Foglights Functioning (if equipped)	☒	Test note for item #7
Hazard Lights Functioning	☒	
No Dashboard Error	☒	
Projector Alignment Verified	☒	Test note for item #10
Headlight Fitment & Gaps Verified	☒	
Bumper & Headlight Properly Reinstalled	☒	
All Screws & Clips Complete	☒	Test note for item #13
Wiring Properly Secured	☒	
No Exposed or Loose Wiring	☒	
Headlight & Bumper Free From New Scratches	☒	Test note for item #16

CUSTOMER ORIENTATION

- ☒ Headlight functions demonstrated
- ☒ High/low beam operation explained
- ☒ Customer inspected completed installation
- ☒ Warranty coverage explained
- ☒ Customer questions answered

AFTERCARE — WITHIN 7 DAYS

- Avoid opening, removing, or modifying the headlight assembly.
- Avoid pressure-washing directly around the headlight seals.
- Check for unusual moisture, condensation, flickering, or lighting issues.
- Report installation-related concerns to 1625 Autolab within 7 days.
- Do not modify installed wiring without consulting the installer.
- Contact 1625 Autolab before attempting repairs or modifications.

CUSTOMER CONFIRMATION

I have inspected the completed installation and confirm that the functions and condition of the vehicle were checked and explained to me.

Customer Signature

Aug 10, 2025

Date